

Anticipated Cost Report

11320 Biscayne Blvd
Generated 09/25/2026 03:51 PM

Ram Realty Advisors

ICOM BUDGET
\$22,452,562

REVISED BUDGET
\$22,452,562

SPEND TO DATE
\$22,175,929

FINAL COST
\$22,473,262

RETAINAGE
\$0

PAID
\$22,175,929

PERCENT COMPLETE

98.8%

SOFT COST CONTINGENCY
243,323
267,681
511,005

HARD COST CONTINGENCY
13,009
27,990
41,000

Used

Remaining

Budget Detail

ACCOUNT	ORIGINAL BUDGET	BUDGET CHANGE	REVISED BUDGET	CONTRACT	UNAPPROVED	NON-CONTRACT INV	CONTRACT INV	TOTAL INVOICED	COMMITTED	ANTICIPATED COST	FINAL COST	ETC	OVER/UNDER
011100 - Land Deposit - Non-Refundable	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
011300 - Contract Purchase Price	\$13,500,000	\$0	\$13,500,000	\$0	\$0	\$13,500,000	\$0	\$13,500,000	\$13,500,000	\$0	\$13,500,000	\$0	\$0
011500 - Brokerage Commissions	\$250,000	-\$250,000	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
011600 - Tenant Buy-Outs	\$1,091,000	\$83,638	\$1,174,638	\$0	\$0	\$1,174,638	\$0	\$1,174,638	\$1,174,638	\$0	\$1,174,638	\$0	\$0
011800 - Seller Reimbursable Costs	\$1,316,523	-\$300,000	\$1,016,523	\$0	\$0	\$1,016,523	\$0	\$1,016,523	\$1,016,523	\$0	\$1,016,523	\$0	\$0
SUBTOTAL — OTHER	\$16,157,523	-\$466,362	\$15,691,161	\$0	\$0	\$15,691,161	\$0	\$15,691,161	\$15,691,161	\$0	\$15,691,161	\$0	\$0
021100 - Owner's Insurance Policy	\$70,000	-\$36,675	\$33,325	\$0	\$0	\$33,325	\$0	\$33,325	\$33,325	\$0	\$33,325	\$0	\$0
021200 - Mortgage Ins Policy - Base	\$100,000	-\$100,000	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
021600 - Recording Fees	\$5,000	-\$2,566	\$2,434	\$0	\$0	\$2,434	\$0	\$2,434	\$2,434	\$0	\$2,434	\$0	\$0
021900 - Ancillary Closing Costs	\$30,000	-\$27,500	\$2,500	\$0	\$0	\$2,500	\$0	\$2,500	\$2,500	\$0	\$2,500	\$0	\$0
031100 - Legal - Acquisition	\$35,274	\$209,000	\$244,274	\$0	\$0	\$244,274	\$0	\$244,274	\$244,274	\$0	\$244,274	\$0	\$0
031200 - Legal - Construction	\$17,692	\$36,160	\$53,852	\$0	\$791	\$60,482	\$0	\$61,273	\$60,482	\$20,000	\$80,482	-\$7,421	-\$26,630
031220 - Legal - Zoning, Land Use, Etc	\$461,024	\$241,480	\$702,504	\$0	\$7,694	\$707,852	\$0	\$715,546	\$707,852	\$0	\$707,852	-\$13,042	-\$5,347
031260 - Legal - Environmental	\$267,598	-\$50,000	\$217,598	\$0	\$14,500	\$191,779	\$0	\$206,279	\$191,779	\$0	\$191,779	\$11,319	\$25,819
032300 - Legal - Entity	\$4,163	\$5,995	\$10,158	\$0	\$0	\$10,158	\$0	\$10,158	\$10,158	\$0	\$10,158	\$0	\$0

033200 - Legal - Commercial Lease	\$250	\$28,678	\$28,928	\$0	\$0	\$29,926	\$0	\$29,926	\$29,926	\$0	\$29,926	-\$998	-\$998
034100 - Legal - Contracts	\$0	\$278	\$278	\$0	\$0	\$11,211	\$0	\$11,211	\$11,211	\$0	\$11,211	-\$10,933	-\$10,933
041100 - Concept Design & Site Planning	\$32,575	\$68,378	\$100,953	\$113,680	\$0	\$0	\$100,953	\$100,953	\$100,953	\$0	\$113,680	\$0	-\$12,727
041200 - Architect	\$1,911,241	\$366,622	\$2,277,863	\$4,072,264	\$275,301	\$1,983	\$2,048,652	\$2,325,935	\$2,050,634	\$0	\$4,074,247	-\$48,073	-\$1,796,384
041500 - Interior Designer	\$300,000	-\$300,000	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
042100 - Survey	\$8,200	\$64,629	\$72,829	\$148,350	\$5,000	\$19,132	\$98,346	\$122,479	\$117,479	\$0	\$167,482	-\$49,650	-\$94,654
042200 - Zoning/ Political Consultants	\$180,000	-\$168,524	\$11,476	\$0	\$0	\$11,476	\$0	\$11,476	\$11,476	\$0	\$11,476	\$0	\$0
042300 - Civil Engineer	\$320,930	\$41,220	\$362,150	\$744,050	\$0	\$1,950	\$433,275	\$435,225	\$435,225	\$0	\$746,000	-\$73,075	-\$383,850
042400 - Geotech Engineer	\$100,000	\$0	\$100,000	\$90,625	\$0	\$3,000	\$90,625	\$93,625	\$93,625	\$0	\$93,625	\$6,375	\$6,375
042500 - Landscape Architecture	\$115,000	-\$115,000	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
042800 - Other Consulting	\$19,050	\$143,755	\$162,805	\$178,900	\$1,189	\$11,000	\$169,755	\$181,944	\$180,755	\$200	\$190,100	-\$19,139	-\$27,295
042810 - Traffic Engineer Contract	\$15,000	-\$15,000	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
042830 - Phase 1 & Phase 2	\$113,089	\$88,990	\$202,079	\$272,900	\$5,265	\$0	\$245,744	\$251,009	\$245,744	\$0	\$272,900	-\$48,930	-\$70,821
042860 - Flora & Fauna Consultant	\$8,080	\$0	\$8,080	\$8,000	\$0	\$80	\$8,000	\$8,080	\$8,080	\$0	\$8,080	\$0	\$0
042880 - Permit Expeditor	\$60,000	\$0	\$60,000	\$45,675	\$0	\$0	\$990	\$990	\$990	\$0	\$45,675	\$59,010	\$14,325
042890 - Low Voltage Designer	\$20,000	-\$20,000	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
045300 - Material Testing	\$0	\$0	\$0	\$209,115	\$0	\$0	\$0	\$0	\$0	\$0	\$209,115	\$0	-\$209,115
045500 - Inspections	\$0	\$2,875	\$2,875	\$217,169	\$0	\$0	\$4,375	\$4,375	\$4,375	\$0	\$217,169	-\$1,500	-\$214,294
045510 - ADA/FHA Inspector	\$15,000	\$0	\$15,000	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$15,000	\$15,000
045520 - Green Consultant	\$10,000	\$0	\$10,000	\$71,410	\$6,500	\$0	\$20,000	\$26,500	\$20,000	\$0	\$71,410	-\$16,500	-\$61,410
045540 - Power Company Consultant/ Expeditor	\$25,000	\$0	\$25,000	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$25,000	\$25,000
045550 - Envelope Consultant	\$13,500	\$5,636	\$19,136	\$126,560	\$1,440	\$0	\$29,216	\$30,656	\$29,216	\$0	\$126,560	-\$11,520	-\$107,424
045570 - Fire Service Engineer	\$35,000	\$0	\$35,000	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$35,000	\$35,000
045580 - Scheduling Consultant	\$10,000	\$0	\$10,000	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$10,000	\$10,000
051100 - Local Site Plan Fee	\$45,000	\$0	\$45,000	\$0	\$0	\$34,478	\$0	\$34,478	\$34,478	\$0	\$34,478	\$10,522	\$10,522
051200 - County Site Plan Fee	\$0	\$38,424	\$38,424	\$0	\$0	\$38,424	\$0	\$38,424	\$38,424	\$0	\$38,424	\$0	\$0
051300 - Minor Admin. Review Fees	\$0	\$16,671	\$16,671	\$0	\$0	\$18,666	\$0	\$18,666	\$18,666	\$0	\$18,666	-\$1,995	-\$1,995
052100 - Utility Consumption Fee	\$0	\$15,129	\$15,129	\$0	\$2,669	\$18,035	\$0	\$20,704	\$18,035	\$0	\$18,035	-\$5,575	-\$2,907

053200 - Building Permits	\$45,000	\$229,638	\$274,638	\$0	\$0	\$293,775	\$0	\$293,775	\$293,775	\$0	\$293,775	-\$19,137	-\$19,137
058200 - Payment & Performance Bond	\$0	\$40,995	\$40,995	\$0	\$0	\$40,995	\$0	\$40,995	\$40,995	\$0	\$40,995	\$0	\$0
061200 - Taxes Payable During Construct	\$326,368	\$0	\$326,368	\$0	\$0	\$310,331	\$0	\$310,331	\$310,331	\$0	\$310,331	\$16,037	\$16,037
062200 - Owner Liability Policy	\$25,000	\$1,891	\$26,891	\$0	\$0	\$26,891	\$0	\$26,891	\$26,891	\$0	\$26,891	\$0	\$0
062300 - Env Remediation Policy	\$140,000	\$0	\$140,000	\$0	\$0	\$126,511	\$0	\$126,511	\$126,511	\$0	\$126,511	\$13,489	\$13,489
063100 - Travel	\$0	\$15,922	\$15,922	\$0	\$0	\$18,293	\$0	\$18,293	\$18,293	\$0	\$18,293	-\$2,372	-\$2,372
063200 - Postage & Delivery	\$0	\$589	\$589	\$0	\$0	\$787	\$0	\$787	\$787	\$0	\$787	-\$197	-\$197
063300 - Aerial Photos	\$0	\$2,417	\$2,417	\$0	\$0	\$3,217	\$0	\$3,217	\$3,217	\$0	\$3,217	-\$800	-\$800
063400 - Misc Administration	\$4,000	\$23,813	\$27,813	\$0	\$0	\$37,058	\$0	\$37,058	\$37,058	\$0	\$37,058	-\$9,245	-\$9,245
063900 - Donations	\$0	\$0	\$0	\$0	\$0	\$100,000	\$0	\$100,000	\$100,000	\$0	\$100,000	\$100,000	-\$100,000
103200 - Marketing & Promotion	\$35,000	\$10,684	\$45,684	\$66,500	\$0	\$9,184	\$44,000	\$53,184	\$53,184	\$0	\$75,684	-\$7,500	-\$30,000
191100 - Soft Cost Contingency	\$511,005	-\$243,323	\$267,682	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$267,682	\$267,682
SUBTOTAL — SOFT COSTS	\$5,434,039	\$621,279	\$6,055,318	\$6,365,198	\$320,349	\$2,419,206	\$3,293,932	\$6,033,486	\$5,713,138	\$20,200	\$8,804,604	\$21,832	\$2,749,285
250105 - GC Preconstruction Fee	\$90,000	\$0	\$90,000	\$323,232	\$0	\$0	\$130,380	\$130,380	\$130,380	\$0	\$323,232	-\$40,380	-\$233,232
250180 - Interim Parking	\$0	-\$3,190	-\$3,190	\$0	\$0	-\$56,071	\$0	-\$56,071	-\$56,071	\$0	-\$56,071	\$52,881	\$52,881
250181 - Site Security	\$0	\$5,690	\$5,690	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$5,690	\$5,690
250200 - Site Contractor	\$0	\$4,210	\$4,210	\$0	\$0	\$4,210	\$0	\$4,210	\$4,210	\$0	\$4,210	\$0	\$0
250210 - Demolition	\$730,000	-\$311,352	\$418,648	\$449,538	\$0	\$0	\$418,648	\$418,648	\$418,648	\$0	\$449,538	\$0	-\$30,890
250250 - Relocate Existing Utilities	\$0	\$156,435	\$156,435	\$0	\$0	\$156,435	\$0	\$156,435	\$156,435	\$0	\$156,435	\$0	\$0
250290 - Landscaping	\$0	\$0	\$0	\$11,940	\$0	\$0	\$11,940	\$11,940	\$11,940	\$500	\$12,440	-\$11,940	-\$12,440
250295 - Offsite Improvements	\$0	\$0	\$0	\$0	\$0	\$99,790	\$0	\$99,790	\$99,790	\$0	\$99,790	-\$99,790	-\$99,790
251040 - Signage	\$0	\$3,305	\$3,305	\$0	\$0	\$3,305	\$0	\$3,305	\$3,305	\$0	\$3,305	\$0	\$0
251300 - Special Construction	\$0	\$2,994	\$2,994	\$0	\$0	\$2,994	\$0	\$2,994	\$2,994	\$0	\$2,994	\$0	\$0
291100 - Hard Cost Contingency	\$41,000	-\$13,009	\$27,991	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$27,991	\$27,991
SUBTOTAL — HARD COSTS	\$861,000	-\$154,917	\$706,083	\$784,711	\$0	\$210,663	\$560,968	\$771,630	\$771,630	\$500	\$995,873	\$65,548	-\$289,791
399998 - Discontinued Development Costs	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
SUBTOTAL — OTHER	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
TOTAL	\$22,452,562	\$0	\$22,452,562	\$7,149,909	\$320,349	\$18,321,029	\$3,854,900	\$22,496,278	\$22,175,929	\$20,700	\$25,491,638	\$43,716	\$3,039,076